



ELIZABETHTOWN GAS

Elizabeth Town Gas construction updates.

Progress updates for this week.

Monday – No Main install. 3 service renewals completed on Middlesex Ave
Tuesday – 200' of 6" on Main St. 3 service renewals completed on Middlesex Ave
Wednesday – 100' of 6" on Main St. 4 service renewals completed on Middlesex Ave
Thursday – No work due to rain
Friday - Plan to install approx. 160' of 6" on Main St, continued service renewals on Middlesex Ave, complete side saddle tie in at intersection of Grove and Middlesex

Looking ahead to next week, Penn Bower will continue service renewals along Middlesex Ave and main install on Main St.