



Elizabeth Town Gas construction updates.

Progress updates for this week thru Thursday, Penn Bower is working tonight and will be installing approximately 240' of 6" continuing southwest along Middlesex Ave.

- Monday – 160' of 6" on Middlesex Ave starting at intersection of Grove Ave and heading southwest
- Tuesday - 240' of 6" continuing southwest along Middlesex Ave
- Wednesday - 226' of 6" continuing southwest along Middlesex Ave (past Sterling Ct)
21' of 2" going down Sterling Ct
- Thursday - 240' of 6" continuing southwest along Middlesex Ave
- Friday - 240' of 6" continuing southwest along Middlesex Ave

Looking ahead for week of 8/16 Penn Bower will continue with main install on Middlesex Ave.